COMPLETION REPORT

1. Name of Work : **IMPROVEMENTS TO DRAIN AT BAGALAGUNTE (NEAR MARAMMA TEMPLE OLD VILLAGE) IN WARD NO.14**

3. Head of Account which is Chargeable :

4. Entrustment Order No. & Dt. : ಬಿಡಿ 00/18/2017-18 dt 7.4.2017

5. Name of Contractor : **SRI.K.JAGADISH**

6a. Time stipulated for completion of work :

b. Delay in Execution of work :

7. Measurement recorded in : M.B.No. 5672

Page No. 56 ಪುಟ 39½ to 56 ಪುಟ 43½

1. Check measurement of the Asst. : M.B.No. 5672

Page No. 56 ಪುಟ 39½ to 56 ಪುಟ 43½

9. Name of the Office / Official :

In charge of the work :

10. a) Asst. Eng/ Junior Eng. : ಡಿ.ಎಸ್ ಮಂಜುನಾಥ

b) Asst. Exe. Engineer : ಜಯರಾಮಯ್ಯ

Sanctioned estimate amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
20.00	1737066	—	262934

1. Certified that the above work has been completed within the stipulated time noted in the work order.
2. Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3. Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER
W14

ASST.EXE.ENGINEER
T.DASARAHALLI SUB DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE

ACCOUNTS SUPTD.
DASARAHALLI DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE

EXECUTIVE ENGINEER - 2
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Division, Bangalore-57